



Appolonia Data Center Newsletter – February 2021

The count down to the official launch of the Appolonia Data Center is on.

We are fast approaching our target month and progress continues to remain on track. This past month saw the Appolonia Data Center take good shape. Below are the highlights for the month of February:

- **Pre-Fabricated Data Center modules:**
Modular units have arrived Ghana and preparation for installation on-going.
- **Building:**
Roofing is completed for security house and main building.
Secure doors and windows to be fitted on all floors.
Other building fixtures installation ongoing
Landscaping and other external works ongoing.



Exterior View (Front): Plastering and painting on the building has been completed.



Aerial View: The newly built Appolonia Data Center sits on an expansive 4,047 sqm of land

The Appolonia data center is already certified to International Tier III standards by Uptime Institute, and is equipped with the necessary power, cooling, security, interconnection and professional remote hands and eyes support services.

Services to be delivered out of the new Appolonia Data Center will include; Colocation services, Cross connect services, Open Connect services, Cloud Services (IAAS), as well as layer 2 and Layer 3 VPN services.

For a preview of what lies ahead, attached is a 3D walk through video of the Data Center [HERE](#).

**For more information, please email info@mdx-i.com or call +233 302744030
www.mdx-i.com**